

Change Log: Preliminary Investigations and Environmental Assessments for Kriegers Flak II OWF

Website updated	ID	Delivery	Update
2024-09-19	3202	Scoping of environmental impact assessment (EIA) of the concessionaire's 1 GW land-based project for Kriegers Flak II (Afgrænsningsudtalelse for miljøkonsekvensvurdering (VVM) af koncessionsvinderens landanlæg til Kriegers Flak II)	Changed from: <i>To be clarified to Q1 2025</i>
2024-09-19	3205	EIA report for the concessionaire's 1 GW land-based project submitted and made public	Changed from: <i>Q3 2025 to December 2025</i>
2024-09-19	3206	EIA permit for the concessionaire's 1 GW land-based project obtained (VVM-tilladelse til landanlæg meddelt)	Changed from: <i>November 2025 to May 2026</i>
2024-10-01	3104	Site Metocean Conditions Assessment Report	Changed from: <i>2024-09-30 to 2024-10-18</i>
2024-10-01	3106	Site Ice Conditions Assessment Report	Changed from: <i>2024-09-30 to 2024-10-25</i>
2024-10-01	3308	Export cables, cable route survey report	Changed from: <i>2024-12-01 to 2025-02-01</i>
2024-10-29	3209	Benthic fauna and flora	Changed from: <i>2024-11-25 to 2024-12-01</i>
2024-10-29	3103	Measurement Reports	Changed from: <i>2024-10-31 to 2024-11-15</i>
2024-11-13	3209	Benthic fauna and flora	Changed from: <i>2024-12-01 to 2024-12-06</i>
2024-11-13	3215	Fish and fish populations	Changed from: <i>2024-11-15 to 2024-11-28</i>
2024-11-13	3216	Fisheries	Changed from: <i>2024-11-15 to 2024-11-28</i>
2024-11-13	3219	Marine traffic and safety of navigation (HAZID)	Changed from: <i>2024-11-15 to 2024-11-28</i>
2024-11-27	3107	Statement of feasibility from Certification Body	Changed from: <i>2024-11-30 to 2025-01-31</i>
2025-02-03	3104	Site Metocean Conditions Assessment Report – Part B	Report has been replaced due to updates
2025-02-03	3106	Site Ice Conditions Assessment Report	Report has been replaced due to updates
2025-04-25	3202	Scoping of environmental impact assessment (EIA) of the concessionaire's 1 GW land-based project for Kriegers Flak II	Changed from: <i>Q1 2025 to Q2 2025</i>
2025-04-29	3206	EIA permit for concessionaire land-based project obtained (VVM-tilladelse til landanlæg meddelt)	Changed from: <i>May 2026 to Q4 2026</i>

